COMPLETION REPORT

1	Name of the Work	Drilling of Borewells and Providing pump motor in Medarahalli, Shettyhalli and Chikkasandra, Abbigere village and surrounding area in ward no.12 Shettyhalli Sub Divison.
2	Sanctioned Estimate No. and date	CE/DZ/TS/157/18-19 Dated: 21.02.2019.
3	Head of Account which is chargeable	P1802 (Job Code 012-19-000044)
4	Instrument Order No. and date	EE/DD/WO/ 337 /19-20 dated: 30.05.2019
5	Name of Contractor	M/s Inchara Constructions
6	Work started	Dated: 30.05.2019
7	Work Completion	Dated: 28.08.2019
8	Time Stipulated for Completion of Work	90 days
9	Delay in Execution of Work	
10	Measurement recorded in	MB No. 4904/16-17 Page No. 490344 to 490354
11	Check Measurement of the Asst	
12	Name of the office/official in charge of the work	
	a) Asst. Eng/Junior Engineer	Shivakumar A.P., AE
	b) Asst. Executive Engineer	Kumarappa .H, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 40.00 Lakhs	Rs. 39,03,662.00	-	-

Certified that the above has been completed within the stipulated time noted in the
Certified that the contractor has delayed and completed the work for which necessary fine recovered
Certified that the above work has been executed by the contractor satisfactory in

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike

Scanned by CamScanner